Manitoba

Science, Technology, Energy and Mines

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – September 25/06)

DRILLING ACTIVITY	to Sept. 25/06	To Sept. 26/05	2005 Total
Drilling Licences Issued	314	215	384
Licences Cancelled	5	0	0
Vertical Wells Drilled	315	142	267
Horizontal Wells Drilled	40	9	18
Wells Drilled - Total	355	151	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	389 689	162 162	303 363
Wells Re-entered	2	0	0
Wells Being Drilled	6	5	1
No. of Active Rigs	7	6	7
Wells Licenced but Not Spudded	58	72	108
Wells Completed as Potential Oil Wells	340	145	274
Wells Abandoned Dry	17	6	11
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	213	66	216

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	3	10	20
Licences Cancelled	0	0	0
Kilometers Licenced	414	799	2 169
Kilometers Run	420	315	1 568

OIL PRICES (Average)	2006 $/m3 ($/bbl)	2005 $/m3 ($/bbl)
Month of July	494.30 (78.55)	432.65 (68.75)
Month of August	473.86 (75.30)	462.55 (73.50)

OIL PRODUCTION (M3)	2005	2004
Month of December	93 073.7	58 957.7
Cumulative Thru December 31	811 924.0	637 512.3

WEEKLY WELL ACTIVITY REPORT

25 September 2006

Lic. No. 1026

Rideau Daly 1-31-9-29 (WPM)
UWI: 100.01-31-009-29W1.00

Status: Abandoned Producer (ABD P)
Status Date: 12-Sep-2006

Lic. No. 5593

EOG Wadkada Prov. A4-28-1-25 (WPM)
UWI: 102.04-28-001-25W1.00

Status: Licence Cancelled (CAN)
Status Date: 25-Sep-2006

Lic. No. 5820

Tundra Sinclair Prov. 4-28-8-29 (WPM)
UWI: 100.04-28-008-29W1.00

Status: Completing (COMP)
Status Date: 18-Sep-2006

Lic. No. 5886

South Pierson Unit No. 1 Prov. 7C-16-2-29 (WPM)
UWI: 1C0.07-16-002-29W1.00

Status: Abandoned Mechanical Difficulties (ABD J)
Status Date: 19-Sep-2006

Lic. No. 5961

Rideau Sinclair 8-33-7-28 (WPM)
UWI: 100.08-33-007-28W1.00

Spud Date: 18-Sep-2006
K.B. Elevation: 495.95 m
Surface Casing: 219.1 mm @ 136.00 m with 10.0 t
Finished Drilling: 21-Sep-2006
Total Depth: 975 m
Production Casing: 114.3 mm @ 975.00 m with 23.0 t
Rig Released: 22-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 22-Sep-2006

Lic. No. 5974

Tundra Sinclair 11-32-7-29 (WPM)
UWI: 100.11-32-007-29W1.00

Revision to Report of: 17-Jul-2006
Contractor: **Big Sky Drilling Inc. - Rig #91**

Spud Date: 21-Sep-2006
K.B. Elevation: 524.20 m
Surface Casing: 177.8 mm @ 140.00 m with 9.0 t
Finished Drilling: 23-Sep-2006
Total Depth: 1 040 m
Production Casing: 114.3 mm @ 1040.00 m with 7.0 t
Rig Released: 23-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 23-Sep-2006

Lic. No. 5975

Tundra Sinclair 12-32-7-29 (WPM)
UWI: 100.12-32-007-29W1.00

Revision to Report of: 17-Jul-2006
Contractor: **Big Sky Drilling Inc. - Rig #91**

Spud Date: 24-Sep-2006
K.B. Elevation: 525.85 m
Surface Casing: 177.8 mm @ 140.25 m with 8.5 t
Status: Drilling Ahead (DR)
Status Date: 25-Sep-2006

Lic. No. 5979

Tundra Sinclair Prov. 6-28-8-29 (WPM)
UWI: 100.06-28-008-29W1.00

Status: Completing (COMP)
Status Date: 20-Sep-2006

Lic. No. 6016

Tundra Sinclair 10-19-8-29 (WPM)
UWI: 100.10-19-008-29W1.00

Status: Completing (COMP)
Status Date: 19-Sep-2006

Lic. No. 6020

Tundra Sinclair 15-19-8-29 (WPM)
UWI: 100.15-19-008-29W1.00

Status: Completing (COMP)
Status Date: 21-Sep-2006

Lic. No. 6021

Tundra Sinclair 16-19-8-29 (WPM)
UWI: 100.16-19-008-29W1.00

Spud Date: 18-Sep-2006
K.B. Elevation: 544.80 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Finished Drilling: 20-Sep-2006
Total Depth: 1 031 m
Production Casing: 114.3 mm @ 1031.00 m with 6.6 t
Rig Released: 20-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 20-Sep-2006

Lic. No. 6030

Tundra Sinclair 4-23-7-29 (WPM)
UWI: 100.04-23-007-29W1.00

Spud Date: 18-Sep-2006
K.B. Elevation: 517.02 m
Surface Casing: 177.8 mm @ 139.00 m with 9.0 t
Finished Drilling: 21-Sep-2006
Total Depth: 1 047 m
Production Casing: Run
Rig Released: 22-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 22-Sep-2006

Lic. No. 6031

Tundra Sinclair 12-32-7-29 (WPM)
UWI: 100.12-32-007-29W1.00

Status: Completing (COMP)
Status Date: 19-Sep-2006

Lic. No. 6036

Tundra Sinclair Prov. 16-36-8-29 (WPM)
UWI: 100.16-36-008-29W1.00

Spud Date: 23-Sep-2006
K.B. Elevation: 516.11 m
Surface Casing: 219.1 mm @ 139.50 m with 12.0 t
Status: Coring (COR)
Status Date: 25-Sep-2006

Lic. No. 6038

Tundra Sinclair Prov. 2-18-7-28 (WPM)
UWI: 100.02-18-007-28W1.00

Revision to Report of: 11-Sep-2006
Contractor: **Big Sky Drilling Inc. - Rig #5**

Spud Date: 22-Sep-2006
K.B. Elevation: 497.78 m
Surface Casing: 177.8 mm @ 139.00 m with 9.0 t
Status: Coring (COR)
Status Date: 25-Sep-2006

Lic. No. 6042

South Pierson Unit No. 1 Prov. 15-4-2-29 (WPM)
UWI: 100.15-04-002-29W1.00

Spud Date: 18-Sep-2006
K.B. Elevation: 476.41 m
Surface Casing: 177.8 mm @ 137.20 m with 6.0 t
Finished Drilling: 20-Sep-2006
Total Depth: 1 039 m
Production Casing: 114.3 mm @ 1038.50 m with 18.0 t
Rig Released: 21-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 21-Sep-2006

Lic. No. 6046

CNRL Pierson Prov. 3-11-2-29 (WPM)
UWI: 100.03-11-002-29W1.00

Revision to Report of: 11-Sep-2006
Contractor: **Tempco Drilling Company Inc. – Rig. #3**

Spud Date: 19-Sep-2006
K.B. Elevation: 470.10 m
Surface Casing: 177.8 mm @ 138.00 m with 7.0 t
Finished Drilling: 22-Sep-2006
Total Depth: 1 028 m
Production Casing: 114.3 mm @ 1028.00 m with 19.0 t
Rig Released: 23-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 23-Sep-2006

Lic. No. 6048

CNRL Pierson Prov. 12-11-2-29 (WPM)
UWI: 100.12-11-002-29W1.00

Revision to Report of: 11-Sep-2006
Contractor: **Tempco Drilling Company Inc. – Rig. #3**

Spud Date: 23-Sep-2006
K.B. Elevation: 470.30 m
Surface Casing: 177.8 mm @ 138.00 m with 7.0 t
Status: Drilling Ahead (DR)
Status Date: 25-Sep-2006

Lic. No. 6049

CNRL Pierson 1-15-2-29 (WPM)
UWI: 100.01-15-002-29W1.00

Revision to Report of: 08-May-2006
Contractor: Akita Drilling Ltd. – Rig. #12

Spud Date: 21-Sep-2006
K.B. Elevation: 470.78 m
Surface Casing: 177.8 mm @ 137.20 m with 6.0 t
Finished Drilling: 23-Sep-2006
Total Depth: 1 024 m
Production Casing: 114.3 mm @ 1023.50 m with 18.0 t
Rig Released: 24-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 24-Sep-2006

Lic. No. 6050

CNRL Pierson 2-15-2-29 (WPM)
UWI: 100.02-15-002-29W1.00

Revision to Report of: 11-Sep-2006
Contractor: Akita Drilling Ltd. – Rig. #12

Spud Date: 24-Sep-2006
K.B. Elevation: 471.83 m
Surface Casing: 177.8 mm @ 137.70 m with 6.0 t
Status: Drilling Ahead (DR)
Status Date: 25-Sep-2006

Lic. No. 6053

Rideau Sinclair 2-22-8-28 (WPM)
UWI: 100.02-22-008-28W1.00

Spud Date: 22-Sep-2006
K.B. Elevation: 493.15 m
Surface Casing: 219.1 mm @ 137.70 m with 10.0 t
Status: Drilling Ahead (DR)
Status Date: 25-Sep-2006

Lic. No. 6058

Tundra Sinclair Prov. 12-28-8-29 (WPM)
UWI: 100.12-28-008-29W1.00

Revision to Report of: 11-Sep-2006
Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 19-Sep-2006
K.B. Elevation: 534.34 m
Surface Casing: 177.8 mm @ 139.50 m with 8.2 t
Finished Drilling: 20-Sep-2006
Total Depth: 1 006 m
Production Casing: 114.3 mm @ 1006.00 m with 6.7 t
Rig Released: 21-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 21-Sep-2006

Lic. No. 6059

Tundra Sinclair Prov. 13-28-8-29 (WPM)
UWI: 100.13-28-008-29W1.00

Revision to Report of: 11-Sep-2006
Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 21-Sep-2006
K.B. Elevation: 533.94 m
Surface Casing: 177.8 mm @ 139.50 m with 8.2 t
Finished Drilling: 23-Sep-2006
Total Depth: 1 007 m
Production Casing: 114.3 mm @ 1007.00 m with 6.7 t
Rig Released: 23-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 23-Sep-2006

Lic. No. 6062

Rideau Pierson Prov. HZNTL 7-16-3-29 (WPM)
UWI: 102.07-16-003-29W1.00

Intermediate Casing: 177.8 mm @ 1111.00 m with 12.5 t
Finished Drilling: 24-Sep-2006
Total Depth: 1 992 m
Rig Released: 25-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Sep-2006

Lic. No. 6068

Tundra Sinclair Prov. 9-28-8-29 (WPM)
UWI: 100.09-28-008-29W1.00

License Issued: 20-Sep-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 674.12 m (S) of (N) boundary of Sec. 28
124.48 m (W) of (E) boundary of Sec. 28
Grd. Elevation: 522.52 m
Proj. TD: 984 (Devonian)
Area: Sinclair
Classification: Development (Confidential)
Status: Location (LOC)
Status Date: 20-Sep-2006

Lic. No. 6069

Tundra Sinclair Prov. 10-28-8-29 (WPM)
UWI: 100.10-28-008-29W1.00

License Issued: 20-Sep-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 603.55 m (S) of (N) boundary of Sec. 28
555.52 m (W) of (E) boundary of Sec. 28
Grd. Elevation: 525.35 m
Proj. TD: 990 (Devonian)
Area: Sinclair
Classification: Development (Non-Confidential)
Spud Date: 23-Sep-2006
K.B. Elevation: 528.84 m
Surface Casing: 177.8 mm @ 136.00 m with 8.2 t
Finished Drilling: 25-Sep-2006
Total Depth: 994 m
Production Casing: 114.3 mm @ 994.00 m with 6.7 t
Rig Released: 25-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Sep-2006

Lic. No. 6070

Tundra Sinclair Prov. 15-28-8-29 (WPM)
UWI: 100.15-28-008-29W1.00

License Issued: 20-Sep-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #14
Municipality: Pipestone
Co-ords: 201.18 m (S) of (N) boundary of Sec. 28
553.53 m (W) of (E) boundary of Sec. 28
Grd. Elevation: 519.20 m
Proj. TD: 983 (Devonian)
Area: Sinclair
Classification: Development (Non-Confidential)
Status: Moving In Rotary Tools (MIRT)
Status Date: 25-Sep-2006

Lic. No. 6071

Tundra Sinclair Prov. 16-28-8-29 (WPM)
UWI: 100.16-28-008-29W1.00

License Issued: 20-Sep-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 238.07 m (S) of (N) boundary of Sec. 28
194.55 m (W) of (E) boundary of Sec. 28
Grd. Elevation: 518.51 m
Proj. TD: 979 (Devonian)
Area: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 20-Sep-2006

Lic. No. 6072

South Pierson Unit No. 1 HZNTL 5-15-2-29 (WPM)
UWI: 104.05-15-002-29W1.00

License Issued: 21-Sep-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be determined
Municipality: Edward
Surface Location: 16D-9-2-29
Co-ords: 55.00 m (N) of (S) boundary of Sec. 9
55.00 m (E) of (W) boundary of Sec. 9
Grd. Elevation: 469.79 m
Proj. TD: 1759 (Jurassic)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 21-Sep-2006

Lic. No. 6073

South Pierson Unit No. 1 3B-9-2-29 (WPM)
UWI: 1B0.03-09-002-29W1.00

License Issued: 25-Sep-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be determined
Municipality: Edward
Co-ords: 125.00 m (N) of (S) boundary of Sec. 9
515.00 m (E) of (W) boundary of Sec. 9
Grd. Elevation: 472.07 m
Proj. TD: 1036 (Jurassic)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 25-Sep-2006

Lic. No. 6074

South Pierson Unit No. 1 6B-9-2-29 (WPM)
UWI: 1B0.06-09-002-29W1.00

License Issued: 25-Sep-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be determined
Municipality: Edward
Co-ords: 500.00 m (N) of (S) boundary of Sec. 9
520.00 m (E) of (W) boundary of Sec. 9
Grd. Elevation: 472.95 m
Proj. TD: 1032 (Jurassic)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 25-Sep-2006

Lic. No. 6075

South Pierson Unit No. 1 8B-9-2-29 (WPM)
UWI: 1B0.08-09-002-29W1.00

License Issued: 25-Sep-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be determined
Municipality: Edward
Co-ords: 510.00 m (N) of (S) boundary of Sec. 9
320.00 m (W) of (E) boundary of Sec. 9
Grd. Elevation: 469.55 m
Proj. TD: 1031 (Jurassic)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 25-Sep-2006

Lic. No. 6076

South Pierson Unit No. 1 13C-9-2-29 (WPM)
UWI: 1C0.13-09-002-29W1.00

License Issued: 25-Sep-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be determined
Municipality: Edward
Co-ords: 50.00 m (S) of (N) boundary of Sec. 9
50.00 m (E) of (W) boundary of Sec. 9
Grd. Elevation: 473.62 m
Proj. TD: 1032 (Jurassic)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 25-Sep-2006

Lic. No. 6077 South Pierson Unit No. 1 14D-9-2-29 (WPM)
UWI: 1D0.14-09-002-29W1.00

License Issued: 25-Sep-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be determined
Municipality: Edward
Co-ords: 50.00 m (S) of (N) boundary of Sec. 9
765.01 m (E) of (W) boundary of Sec. 9
Grd. Elevation: 472.57 m
Proj. TD: 1032 (Jurassic)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 25-Sep-2006

CERTIFICATES OF ABANDONMENT ISSUED

Lic. No.	Well Name and Location	Date Issued
2265	E. Routledge Unit No. 1 5-13-9-25 (WPM)	08-Sep-2006
2736	Waskada Unit No. 3 9-30-1-25 (WPM)	18-Sep-2006
3600	Tundra Daly Prov. 2-11-10-29 (WPM)	15-Sep-2006
3783	Petrofund Waskada COM 5-6-1-25 (WPM)	18-Sep-2006
5129	Tundra South Pipestone 1-28-6-26 (WPM)	21-Sep-2006